

19 January 2017 at 7.00 pm

Conference Room, Argyle Road, Sevenoaks



Direct & Trading Advisory Committee

At the above stated meeting the attached presentation was received for the following item:

- | | | | |
|----|---|---------------|-----------------------------------|
| 7. | Progress report on the Bradbourne Car Park Development | (Pages 1 - 8) | John Strachan Tel:
01732227310 |
|----|---|---------------|-----------------------------------|

This page is intentionally left blank

Bradbourne Multi-Decked Car Park Development

Progress to date

1. Aug 2016 - Car park closes and ground work commences
2. Sept 2016 - Thames Water sewer repair
3. Oct 2016 - Piling completed
4. Jan 2017 - Steel frame and deck completion

Future works

1. Electrical (lighting) and CCTV installation
2. Surfacing the ground floor level
3. Sealing and surfacing the top deck
4. Installing external cladding
5. Lining and signing

Key Facts

- 1000 pieces of steel weighing 400 tonnes
- Steel from Spain pre-fabricated and galvanised in Lincolnshire
- Longest beams are 16.5 metres
- 400 deck sections totalling 2,400 tonnes of concrete
- Concrete sections pre-fabricated in East Anglia
- 180 Piles sunk to a depth of 12 metres
- Tolerance on steel posts to pile caps - 5mm

Innovations and facilities

- “Smart” low power LED lighting
- CCTV coverage throughout
- 2 electric vehicle charging points, expandable if required
- 10 Blue badge bays
- Up to 20 Premium (extra wide) parking bays
- 12 Pay and display machines

Time Lapse - Bradbourne Car Park



- Video showing the development of Bradbourne Car Park

Bradbourne Multi-Decked Car Park Development.

Bradbourne Multi-Decked Car Park Development..