

**To:** Sevenoaks Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 5<sup>th</sup> June 2013  
**Subject:** Highway Works Programme 2013/14

**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2013/14

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Traffic Systems** – see Appendix D

## **Conclusion**

1. This report is for Members information.

## **Contact Officers:**

The following contact officers can be contacted on **0845 8247 800**

Carol Valentine	Highway Manager (West)
Julian Cook	Sevenoaks District Manager
Sue Kinsella	Street Lighting Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Bousted	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Toby Butler	Intelligent Transport Systems Manager

## Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Surface Treatments - Contact Officer Neil Tree</b>			
<b>Micro Asphalt Schemes</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Stones Cross Rd	Crockenhill	From its junction with the B258 to its junction with Green Court Road	Works programmed to start 13/5/13
White Post Hill	Farningham	Whole length	Works Completed
Beesfield Lane	Farningham	From its junction with the A225 Eynsford Road to its junction with Donkey Lane	Works Completed
Church Road	Sundridge	100m North of school to its junction with New Road	Works Completed
St. Botolph'S Road (Service Road)	Sevenoaks	From A225 Dartford Road Road to A225 Dartford Road Road	Works programmed to start 30/08/2013
Birchin Cross Road	Shoreham	From its junction with Clarkes Green Road to its junction with Romney Street	Works programmed to start 31/08/2013
Chelsfield Lane	Shoreham	From its junction with Shacklands Road to its junction with Shoreham Lane	Works programmed to start 02/09/2013
Spout Lane	Westerham	From its junction with B2026 Main Road to Coakham Farm	Works programmed to start 04/09/2013
Honeypot Lane	Edenbridge	From stream o/s Little Browns Farm to east side of double bends	Works programmed to start 06/09/2013
Buckhurst Lane	Cowden	From its junction with Cow Lane to its junction with Cowden Pound Road	Works programmed to start 09/09/2013
Station Road	Cowden	From its junction with B2026 Hartfield Road to its junction with Cow Lane	Works programmed to start 10/09/2013
Tonbridge Road	Chiddingstone	From its junction with Camp Hill to 300m west of Chested Lane	Works programmed to start 10/07/2013
Scabharbour Road	Leigh	From Gaza Trading Estate to Priory Farm	Works programmed to start 12/07/2013

Green Lane	Hever	From Toys Hill to "Chittenden" bend	Works programmed to start 12/07/2013
Billet Hill	Fawkham	Whole length	Completed

**Surface Dressing Schemes – Contact Officer Mr Neil Tree**

Road Name	Parish	Extent of Works	Current Status
Wilson Lane	South Darenth	From Rabbits Road to Gill's Road	Works programmed to start 13/05/2013
Cotmans Ash Lane	Kemsing	From Clarkes Green Road to Pilgrims Way	Works programmed to start 13/05/2013
Scallops	Ide Hill	From Ide Hill Road to Winkhurst Green Road	Works programmed to start 13/05/2013
Blueberry Lane	Knockholt	From Main Road to Pound Road	Works programmed to start 13/05/2013
South Brook Lane	Brasted	From Green Lane to Toys Hill	Works programmed to start 13/05/2013
St. Julians Road	Sevenoaks Weald	From A225 London Road to Fawke Wood Road	Works programmed to start 14/05/2013
Hale Oak Road	Chiddingstone	From B2027 to Bowzell Road	Works programmed to start 14/05/2013

**Machine Resurfacing – Contact Officer Russell Boorman**

Road Name	Parish	Extent of Works	Current Status
A25 - The Square	Sevenoaks	From its junction with the A224 to its junction with Worships Hill	Completed
Bridle Road	Seal	Whole length	Completed
School Lane	Seal	Whole length	Completed
B2027 - Clinton Lane	Hever	Network Rail entrance - bend south of How Green Lane	Completed

Shurlock Avenue	Swanley	From junction with London Road for 80m	Completed
High Street/Bartholomew Way	Swanley	High Street R/about to Swanley Lane r/about (including circulatories)	Completed
A25 Seal Road	Sevenoaks	From Seal Hollow Road to A225 Bat and Ball	Completed
Hartfield Road Edenbridge	Edenbridge	o/s Old Barn Farm	Works programmed to start 3/06/2013 to 7/06/2013
Ash Road	Fawkham	West of Copse Side to South of Quakers Close	Works to be programmed for Summer/Autumn 2013
Maidstone Road	Swanley	Crescent Gardens to North of Brook Road	Works to be programmed for Summer/Autumn 2013
Spring Hill	Penshurst	South of Sandfield Road S/B approach to bridge over River Eden	Works to be programmed for Summer/Autumn 2013
A25 Bradbourne Vale Road	Seal	St Johns Hill to Bradbourne Road	Works to be programmed for Summer/Autumn 2013

**Footway Improvement - Contact Officer Wendy Boustead**

Road Name	Parish	Extent and Description of Works	Current Status
Tudor Crescent	Otford	Whole length – Replacement of concrete slabs with asphalt surface	Completed
High Street	Sevenoaks	From outside of no.96 High street to outside of no. 44 – Replacement of concrete paving slabs with new modular paving as agreed with the Conservation Officer	Completed
Northview	Swanley	From its junction with Sycamore Drive to its junction with The Spinney – Replacement of existing asphalt surface and renewal of kerbs where required	Nov 2013 - Jan 2014
Sycamore Drive	Swanley	From its junction with Bartholomew Way to its junction with Northview – Replacement of existing	Jan - March 2014

		asphalt surface and renewal of kerbs where required	
Brattlewood	Sevenoaks	From its junction with Garth Road to its junction with Beechmont Road - Replacement of existing asphalt surface and renewal of kerbs where required	Aug - Oct 2013
Garth Road	Sevenoaks	From its junction with The Rise to its junction with Weald Road - Replacement of existing asphalt surface and renewal of kerbs where required	Jan - Feb 2014
The Rise	Sevenoaks	From its junction with Tonbridge Road to its junction with Letter Box Lane - Replacement of existing asphalt surface and renewal of kerbs where required	Oct - Dec 2013
White Hart Wood	Sevenoaks	From its junction with The Rise to its junction with Brattlewood - Replacement of existing asphalt surface and renewal of kerbs where required	Oct - Dec 2013

### Appendix B – Drainage Repairs & Improvements

<b>Drainage Repairs &amp; Improvements - <i>Contact Officer Katie Lewis</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Eynsford Road	Crockenhill	Installation of a new soakaway and diversion of the existing drainage system	Scheme identified and being designed
Pease Hill	Ash	Installation of a new soakaway and connection into the existing system	Scheme identified and being designed
Knockholt Road	Halstead	Installation of a new soakaway and connection into the existing system	Works completed 9 May 2013
Bunkers Hill	Ash Cum Ridley	Installation of a habitat pond	Works programmed to start 10 June 2013

## Appendix C – Street Lighting

Following Structural testing, this year's column replacement budget will be used to replace columns deemed as high risk.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Column Ref</b>	<b>Location</b>	<b>Status</b>
ALEXANDRA CLOSE	IAAF003	OPP 6 RHS	Completed
ARCHER WAY	IAAI001	O/S 1	Columns installed and in process of being connected
ARCHER WAY	IAAI005	O/S 16	Columns installed and in process of being connected
ARCHER WAY	IAAI006	ADJ 13	Columns installed and in process of being connected
ARCHER WAY	IAAI007	O/S 31/33	Columns installed and in process of being connected
ARCHER WAY	IAAI015	O/S 24	Columns installed and in process of being connected
ARCHER WAY	IAAI002	O/S 5	Columns installed and in process of being connected
ARCHER WAY	IAAI003	O/S 7	Columns installed and in process of being connected
ARCHER WAY	IAAI004	O/S 15	Columns installed and in process of being connected
ARCHER WAY	IAAI008	O/S 43	Columns installed and in process of being connected
ARCHER WAY	IAAI009	O/S 55	Columns installed and in process of being connected
ARCHER WAY	IAAI010	O/S 61	Columns installed and in process of being connected
ARCHER WAY	IAAI011	O/S 65	Columns installed and in process of being connected
ARCHER WAY	IAAI012	O/S 69/71	Columns installed and in process of being connected
ARCHER WAY	IAAI013	O/S 77	Columns installed and in process of being connected
ARCHER WAY	IAAI014	O/S 35	Columns installed and in process of being connected
ARCHER WAY	IAAI016	O/S 93	Columns installed and in process of being connected
ARCHER WAY	IAAI017	OPP J/W DAHLIA DRIVE	Columns installed and in process of being connected

ARCHER WAY	IAAI018	O/S 105	Columns installed and in process of being connected
ARCHER WAY	IAAI019	O/S 36	Columns installed and in process of being connected
ARCHER WAY	IAAI020	R/O 42	Columns installed and in process of being connected
ARCHER WAY	IAAI021	O/S 42	Columns installed and in process of being connected
ARCHER WAY	IAAI023	O/S 109	Columns installed and in process of being connected
ARCHER WAY	IAAI024	O/S 115	Columns installed and in process of being connected
ARCHER WAY	IAAI025	O/S 127	Columns installed and in process of being connected
ARCHER WAY	IAAI026	O/S 140	Columns installed and in process of being connected
ARCHER WAY	IAAI027	O/S 128	Columns installed and in process of being connected
ARCHER WAY	IAAI028	OPP 74/76	Columns installed and in process of being connected
ARCHER WAY	IAAI029	ADJ 80/82	Columns installed and in process of being connected
ARCHER WAY	IAAI030	O/S 86	Columns installed and in process of being connected
BRADBOURNE VALE ROAD	IBCV056	ADJ J/W ST JOHNS HILL	Replacement by end of July 2013
CHARTWAY	ICBN001	OPP S/O 1	Completed
CONIFER WAY	ICEF027	OPP S/O 122	Completed
EVEREST PLACE	IEAU003	O/S 15	Completed
FARNINGHAM HILL ROAD	IFCF037	OPP VAUXHALL GARAGE	Completed
HEWETT PLACE	IHBS003	F/P TO ST MARYS RD	Replacement by end of July 2013
HEWETT PLACE	IHBS006	F/P TO LILAC GARDENS	Replacement by end of July 2013
HIGH STREET	IHCF016	O/S 51	Replacement by end of July 2013
KINGSWOOD AVENUE	IKAI002	OPP CHRIST CHURCH CENTRE	Replacement by end of July 2013
LONDON ROAD	ILCO812	J/W SOUTH PARK	Replacement by end of July 2013

LONDON ROAD	ILCO813	OPP ADJ J/W SOUTH PARK	Replacement by end of July 2013
NORTHVIEW	INAV034	O/S SWAN COURT	Replacement by end of July 2013
NORTHVIEW	INAV053	S/O 19	Replacement by end of July 2013
OAKDENE ROAD	IOAE014	O/S 63 BRADBOURNE VALE RD	Replacement by end of July 2013
OAKDENE ROAD	IOAE016	O/S 65 BRADBOURNE VALE RD	Replacement by end of July 2013
ROCKDALE ROAD	IRBA004	F/P S/O 2	Completed
RUSSETT WAY	IRBU022	S/O 1 ASPEN CLOSE	Replacement by end of July 2013
SEAL HOLLOW ROAD	ISBB801	S/O 2 PLYMOUTH DRIVE	Replacement by end of July 2013
SEAL HOLLOW ROAD	ISBB802	S/O Seveonoaks House	Replacement by end of July 2013
HIGH STREET	IHCG803	J/W THE DRIVE	Replacement by end of July 2013
HIGH STREET	IHCG804	J/W THE DRIVE	Replacement by end of July 2013
SEAL ROAD	ISBC008A	OPP 54/56	Replacement by end of July 2013
SHIP LANE	ISBN002	ADJ no 6	Completed
STATION ROAD	ISEQ022	ADJ RAILWAY BRIDGE	Completed
STATION ROAD	ISEQ027	ADJ J/W FIRCREFT WAY	Completed
SYCAMORE DRIVE	ISFW013	S/O 57	Replacement by end of July 2013
VALLEY DRIVE	IVAA001	O/S 12/13	Completed
VALLEY DRIVE	IVAA002	O/S 9	Completed
VALLEY DRIVE	IVAA003	ADJ NO 1	Completed
VALLEY DRIVE	IVAA004	O/S 11/12	Completed
WAYLANDS	IWAL008	O/S 9	Replacement by end of July 2013
WAYLANDS	IWAL014	S/O 68	Replacement by end of July 2013



WESTERHAM ROAD	IWBO007	OPP 63	Replacement by end of July 2013
WORSHIPS HILL	IWCY005	OPP ADJ J/W CRANMER ROAD	Replacement by end of July 2013
WORSHIPS HILL	IWCY008	ADJ 27	Replacement by end of July 2013
ADDITIONAL WORKS			
Road Name	Column Ref	Asset	Status
ASH ROAD, HARLTEY	IABA801	BELISHA BEACON	Replacement by end of July 2013 - Belisha Beacon Posts to allow road lanterns to be fitted instead of flood lights that are vulnerable to vandal damage
ASH ROAD, HARTLEY	IABA802	BELISHA BEACON	
LONDON ROAD, SEVENOAKS	ILCO801	BELISHA BEACON	Replacement by end of June 2013 - being upgraded to combined Belisha Beacon and Street Lighting Units to improve lighting at crossing.
LONDON ROAD, SEVENOAKS	ILCO802	BELISHA BEACON	
LONDON ROAD, WESTERHAM	ILBS801	BELISHA BEACON	
LONDON ROAD, WESTERHAM	ILBS802	BELISHA BEACON	

#### **Appendix D – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - Contact Officer: Toby Butler</b>		
Location	Description of Works	Current Status
A225 High Street / Pembroke Road Sevenoaks	Refurbishment of traffic signal controlled junction.	To be programmed 2013/14 - will require two weeks to complete.
A225 High Street near Buckhurst Lane Sevenoaks	Refurbishment of traffic signal controlled crossing.	To be programmed 2013/14 - will require two weeks to complete.

A25 Seal Road near Greatness Lane Sevenoaks	Refurbishment of traffic signal controlled crossing.	To be programmed 2013/14 - will require two weeks to complete.
B2173 High Street near Beven Place Swanley	Refurbishment of traffic signal controlled crossing.	To be programmed 2013/14 - will require two weeks to complete.

## **1.1 Legal Implications**

1.1.1 Not applicable.

## **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

## **1.3 Risk Assessment**

1.3.1 Not applicable.

---

Contact: Carol Valentine / Julian Cook 08458 247 800