

To: Sevenoaks Joint Transportation Board

By: KCC Highways and Transportation

Date: 12th March 2014

Subject: Highway Works Programme 2013/14

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014

Footway and Carriageway Improvement Schemes – see Appendix A

Street Lighting – see Appendix B

Traffic Signals – see Appendix C

Bridge Works – see Appendix D

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **0845 8247 800**

Carol Valentine	Highway Manager (West)
Julian Cook	Sevenoaks District Manager
Sue Kinsella	Street Lighting Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Bousted	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Toby Butler	Intelligent Transport Systems Manager
Tony Ambrose	Structures Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Neil Tree			
Micro Asphalt Schemes			
Road Name	Parish	Extent of Works	Current Status
St. Botolph's Road (Service Road)	Sevenoaks	From A225 Dartford Road Road to A225 Dartford Road Road	Completed
Birchin Cross Road	Shoreham	From its junction with Clarkes Green Road to its junction with Romney Street	Completed
Chelsfield Lane	Shoreham	From its junction with Shacklands Road to its junction with Shoreham Lane	Completed
Spout Lane	Westerham	From its junction with B2026 Main Road to Coakham Farm	Completed
Honeypot Lane	Edenbridge	From stream o/s Little Browns Farm to east side of double bends	Completed
Buckhurst Lane	Cowden	From its junction with Cow Lane to its junction with Cowden Pound Road	Completed
Station Road	Cowden	From its junction with B2026 Hartfield Road to its junction with Cow Lane	Completed
Surface Dressing Schemes – Contact Officer Mr Neil Tree			
Road Name	Parish	Extent of Works	Current Status
Church Road	Ash-Cum-Ridley	From the change of surface south of Manor jct to its junction with Ash Road	Works programmed to start Spring/Summer 2014
Valley Road	Fawkham	From North of Scudders Hill junction to its junction with Sun Hill	Works programmed to start Spring/Summer 2014
Tonbridge Road	Sevenoaks	From its junction with St. Julians Road to its junction with Weald Road	Works programmed to start Spring/Summer 2014
Main Road	Sundridge	From the High Friction Surfacing at Sundridge Crossroads to the dual carriageway	Works programmed to start Spring/Summer 2014

Ash Road	Hartley	From Tates Orchard to its junction with Chapel Wood Road	Works programmed to start Spring/Summer 2014
Moorden Lane	Leigh	From its junction with Penshurst Road to its junction with B2027 Tonbridge Road	Works programmed to start Spring/Summer 2014
Heaverham Road	Kemsing	From its junction with High Street to its junction with St Clere	Works programmed to start Spring/Summer 2014
Watercroft Road	Halstead	From its junction with London Road to its junction with Station Road	Works programmed to start Spring/Summer 2014
London Road	Shoreham	From its junction with Oak Tree Farm to its junction with Polhill	Works programmed to start Spring/Summer 2014
Stonehouse Lane	Halstead	From its junction with Sevenoaks Road to Halstead Place School	Works programmed to start Spring/Summer 2014
Church Road	Halstead	From Halstead Place School to its junction with Shoreham Road	Works programmed to start Spring/Summer 2014
London Road	West Kingsdown	From its junction with Hazelden Close to its junction with Stansted Lane	Works programmed to start Spring/Summer 2014
London Road	Westerham	From its junction with Pilgrims Way to its junction with Force Green Lane	Works programmed to start Spring/Summer 2014
Hartfield Road	Cowden	From its junction with Cowden Pound Road to its junction with Station Road	Works programmed to start Spring/Summer 2014

Machine Resurfacing – Contact Officer Russell Boorman

Road Name	Parish	Extent of Works	Current Status
Ash Road	Fawkham	From West of Copse Side to South of Quakers Close	Completed
Maidstone Road	Swanley	From its junction with Crescent Gardens to North of Brook Road	Completed
Spring Hill	Penshurst	South of Sandfield Road S/B approach to bridge over River Eden	Completed

A25 Bradbourne Vale Road	Seal	From its junction with St Johns Hill to its junction with Bradbourne Road	Works programmed to start 06/05/14 to 16/05/14
B2026 Hosey Common Road	Westerham	From its junction with French Street to North of Mapleton Road	Completed
A25 High Street	Brasted	From its junction with Rectory Lane to its junction with The Carriageway	Works programmed to start Summer/Autumn 2014
A25 Westerham Road	Brasted	From its junction with Church Road to the timber yard entrance	Works programmed to start Summer/Autumn 2014
A20 London Road	Farningham	From its junction with A20 Teardrop roundabout and its approach	Works programmed to start Summer/Autumn 2014
A25 High Street	Seal	From its junction with Zion Rd to east of Park Lane	Works programmed to start Summer/Autumn 2014
A25 Westerham Road	Chevening	Lane 1 West bound over Highways Agency structure	Works programmed to start 15/05/14 – 16/05/14

Footway Improvement - Contact Officer Wendy Boustead

Road Name	Parish	Extent and Description of Works	Current Status
Northview	Swanley	From its junction with Sycamore Drive to its junction with The Spinney – Replacement of existing asphalt surface and renewal of kerbs where required	Completed
Sycamore Drive	Swanley	From its junction with Bartholomew Way to its junction with Northview – Replacement of existing asphalt surface and renewal of kerbs where required	This scheme was postponed due to financial pressures and will be delivered in the next financial year.
Brattlewood	Sevenoaks	From its junction with Garth Road to its junction with Beechmont Road - Replacement of existing asphalt surface and renewal of kerbs where required	Works substantially completed
Garth Road	Sevenoaks	From its junction with The Rise to its junction with Weald Road - Replacement of existing asphalt surface and renewal of kerbs where required	Works substantially completed

The Rise	Sevenoaks	From its junction with Tonbridge Road to its junction with Letter Box Lane - Replacement of existing asphalt surface and renewal of kerbs where required	Completed
White Hart Wood	Sevenoaks	From its junction with The Rise to its junction with Brattlewood - Replacement of existing asphalt surface and renewal of kerbs where required	Completed

Appendix C – Street Lighting

Replacement of columns in poor structural condition.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
BONNEY WAY, Swanley	IBCD004	s/o 25/31	expect completion march 2014
SOLEFIELDS RD. Sevenoaks	ISCJ015	Opp 77	expect completion march 2014
SHURLOCK AVENUE. Swanley	ISCA002, ISCA007, ISCA010, ISCA011	Replace 4 columns	expect completion march 2014
HOLLY BUSH LANE, Sevenoaks	IHDL028, IHDL005	Replace two columns	expect completion march 2014
CLAREMONT ROAD, Swanley	ICDH012, ICDH014, ICDH020, ICDH021, ICDH022, ICDH025, ICDH026, ICDH033, ICDH036, ICDH039, ICDH040	Replacement of 11 columns	expect completion march 2014
LITTLEWOOD, Sevenoaks	ILBF004, ILBF005	Replacement of 2 columns	expect completion march 2014
WELLFIELD, Hartley	IWAW002, IWAW003	Replacement of 2 columns	expect completion march 2014
SELAH DRIVE, Swanley	ISHU001, ISHU002	Replacement of 2 columns	expect completion march 2014

Appendix D – Traffic Signals

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A225 High Street / Pembroke Road Sevenoaks	Refurbishment of traffic signal controlled junction.	Works are due to take place on 28 th February 2014.
A225 High Street near Buckhurst Lane Sevenoaks	Refurbishment of traffic signal controlled crossing.	Works completed during September 2013.
A25 Seal Road near Greatness Lane Sevenoaks	Refurbishment of traffic signal controlled crossing.	Works completed during September 2013.
B2173 High Street near Beven Place Swanley	Refurbishment of traffic signal controlled crossing.	Works completed during September 2013.

Appendix E – Bridge Works

Bridge Works – Contact Officer Tony Ambrose			
Road Name	Parish	Description of Works	Current Status
Castle Road	Eynsford	Refurbishment of Shoreham Castle East Bridge. Trial excavation to be dug requiring 1-2 day road closure.	Trial excavation programmed 28 th - 29 th April 2014

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Carol Valentine / Julian Cook 03000 41 81 81