

Appendix A – Highway Improvement Programme: Sevenoaks District 2013-14

Location	Description of works	Current progress	Anticipated Actions for next 3 months prior to JTB	Original allocation 2013-14	Forecast out-turn 2013-14	Officer(s)
B2173 Bartholomew Way roundabout junction with B258 Swanley Lane, Swanley	Crash remedial measures; improvement measures at roundabout	The scheme is designed and ready for programming.	Works expected during June/July 2014	£175K	£175K	Steven Noad 03000 41 81 81
A224 Orpington by-pass Badgers Mount	Crash remedial measures; Speed limit reduction and signs	Traffic Regulation Order completed	New signage is expected to be in place during April 2014 but with the severe weather emergency this may be delayed	£10K	£10K	Steven Noad 03000 41 81 81
Old London Road Badgers Mount	Crash remedial measures; traffic island, signs and road markings	New traffic island and footway completed	Speed limit road markings will be completed during spring when dryer weather is available	£12.5K	£12.5K	Steven Noad 03000 41 81 81

Appendix A – Highway Improvement Programme: Sevenoaks District 2013-14

Location	Description of works	Current progress	Anticipated Actions for next 3 months prior to JTB	Original allocation 2013-14	Forecast out-turn 2013-14	Officer(s)
Sevenoaks High Street junction with A224 London Road	Crash remedial measures; junction improvements & enhancements	Upgrade to pedestrian crossing lights and street lighting	Scheme to be completed during August 2013	£10K	£10K	REMOVE WORKS COMPLETED
Bat & Ball junction, Sevenoaks (A25/A225)	Improvements to junction	Concept design complete, detailed designs underway. Results of safety audit awaited	Progress detailed design, including consultation. Investigating spend of remaining £91K	£320K	£320K	Chad Nwanosike
A25 Bradbourne Vale Road	Improved pedestrian facilities & resurfacing	Location identified for improvements alongside resurfacing and Bat & Ball project	Designs underway for consultation ahead of next JTB with embers and residents (Please note that both this and the above Bat & Ball scheme will be delivered in a phased manner)	£295K	£295K	REMOVE SEPARATE INFORMATION REPORT

Appendix A – Highway Improvement Programme: Sevenoaks District 2013-14

Location	Description of works	Current progress	Anticipated Actions for next 3 months prior to JTB	Original allocation 2013-14	Forecast out-turn 2013-14	Officer(s)
Sevenoaks High Street junctions with Pembroke Road & Suffolk Way	Addition of pedestrian facilities to traffic signals	Scheme approved for construction by JTB	Finalise funding and make available to ITS team to carry out work in current financial year	£80K	£116K	Chad Nwanosike
Bat & Ball junction, Sevenoaks (A25/A225)	Improvements to junction	Concept design complete, detailed designs underway. Results of safety audit awaited	Progress detailed design, including consultation. Investigating spend of remaining £91K	£320K	£320K	Chad Nwanosike